

Welcome to the first edition of our newsletter, which will provide you with up to date information on the Hackney Britannia Project.

## New Britannia Leisure Centre

### What we have done so far?

We have now completed all of the piling works and commenced on the new foundations and excavations for the basement plant room and the new swimming pools.

### What's next?

The new foundations and excavation works will continue until November when our new steel framed structure for the Leisure Centre arrives on site.



## City of London Academy, Shoreditch Park

### What we have done so far?

We commenced the sheet piling installation. This is the large steel sheets you may have seen above the site hoarding. We have been using a super-silent method of installation for the works, and a video can be found on our project website:

<http://www.hackneybritanniaproject.co.uk>

### What's next?

Once the sheet piling installation is complete, we will commence the reduced level excavation and the new concrete slab for the school. Two Tower cranes will be erected.





## District Heating

### What we have done so far?

We have commenced installation of the new statutory services for all phases of the Britannia Project in Hyde Road, Pitfield Street and the Shoreditch Park Primary School playground. We have combined all of these services into one large trench to avoid having to excavate the roads on 4 separate occasions for the new gas, electric, water and district heating.

### What's next?

The installation of the new statutory services will continue in Hyde Road, Pitfield Street, and the Shoreditch Park Primary School playground.



## Sustainable Deliveries

We recently trialed a Cargo Bike delivery on our project to make full use of the 'Cycle Super Highway'. This zero emissions delivery was one of the first of any construction company in London. As such, Transport for London were in attendance to witness its arrival on site. This will no doubt be the first of many on the project.



## Considerate Constructors Scheme

Both of our projects are proudly registered with the Considerate Constructors Scheme.

For more information please visit


[www.ccscheme.org.uk](http://www.ccscheme.org.uk)



## Contact Us

Please visit our project website

<http://www.hackneybritanniaproject.co.uk>



Or alternatively, you can contact our Community Liaison Officer, Dalia Islam on

Mobile: 07976 587 990

## Interested in working on this project?



Please contact Hackney Works

at [hackneyworks@hackney.gov.uk](mailto:hackneyworks@hackney.gov.uk) or on 020 8356 5700. You can also contact our Community Liaison Officer, Dalia Islam using the contact details listed above.

## Friendly Reminder

Our logistics delivery route for the next 4 weeks is as below. This is until the new services installation in Pitfield Street is complete.

